

Idaho Heat Pump Water Heater Installation Worksheet

For installations completed in Idaho



Let's turn the answers on.

Instructions

This worksheet is to be submitted when applying for the Heat Pump Water Heater incentive. A participating or qualified program trade ally must complete this worksheet and submit it with a completed application and any additional required documents within 90 days of work completed date.

Need help completing a worksheet? Call 1-800-942-0287 or e-mail HESTradeAllyRMP@rockymountainpower.net

Customer information

Name on account _____ Daytime phone number _____
Installation address _____ City _____ State _____ Zip _____

Trade ally information

Company name _____ Daytime phone number _____
Technician name _____

Installation checklist

- | | |
|---|--|
| 1. Did you install the heat pump water heater in a location that is isolated from the living space, such as a garage or basement? | <input type="checkbox"/> Yes, installed in garage
<input type="checkbox"/> Yes, installed in basement
<input type="checkbox"/> Other: _____ |
| 2. Does installation comply with code and manufacturer requirements?
a. Maintain ventilation, per the manufacturer's specifications
b. Maintain required clearances
c. Ensure there is a suitable condensate drain available nearby
d. Plumbing and drain lines installed according to local code and manufacturer requirements | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 3. Will the location of the unit maintain a minimum of 45 degrees for the majority of the winter? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 4. If the unit was installed in a garage or other potentially cold location, did you ensure the hot and cold water lines were insulated to a minimum of R-3.6? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 5. Did you install earthquake strapping? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 6. Did you set all controls to ensure the functioning of the compressor? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 7. Did you inform the home occupant of:
• Controls operation?
• Air filter cleaning and maintenance?
• Proper flushing of unit? | <input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/> Yes <input type="checkbox"/> No |

Notes

Trade ally acceptance of terms

I hereby certify that all information on this worksheet is accurate and the items on the worksheet were completed at the time of the service.

Signature _____ Date _____